

➤ **KENTLEDGE LOADING DETAILS FOR ITP-01 [750MM DIA & 42 MTR. DEPTH] :**

- **PILE NO. : ITP-01.**
- **DIA OF PILE : 750 MM.**
- **DEAPTH OF BORING : 42.0 Mtr.**
- **REINFORCEMENT : AS PER DRAWING.**
- **DATE OF CASTING : 24.04.2026.**
- **GRADE OF CONCRETE : M-30.**
- **R.M.C. CONSUMPTION : 19.30 Cu.M.**

○ **REQUIRED LOAD ON KENTLEDGE :**

Design Load of pile : 200.0 M.T.
Test Load on pile : **500.0 M.T.**
Load Required on kentledge : 625.0 M.T.

○ **KENTLEDGE LOADING :**

<i>Castellated Box Girder</i>	: 1 Nos. x 9.0 Mtr. x 1.580 M.T. / Mtr.	=	14.220	M.T.
<i>ISMB 450</i>	: 19 Nos. x 9.0 Mtr. x 72.400 Kg. / Mtr.	=	12.380	M.T.
<i>LOAD BY CONCRETE BLOCKS</i> <i>(1M x 1M x 1M)</i>	: 250 Nos. x 2.4 M.T.	=	600.000	M.T.
TOTAL ==>>			626.600	M.T.

○ **CALCULATION OF RAM DIA OF 600 M.T. CAPACITY JACK :**

DIA OF RAM : 365 mm.
AREA OF RAM : 1046.300 sq. cm.

○ **ONE SMALL DIVISION OF "PRESSURE GAUGE" READING [LEAST COUNT 20KG/CM²] :**

OUTER SCALE : 1046.300 * 20 = 20.926 M.T.

○ **INCREMENT OF LOADS ARE AS FOLLOWS :**

NO. OF INCREMENT	TIME	INCREMENT IN DIV. OF PRESSURE GAUGE	EQUIVALENT LOAD TRANSFER ON PILE IN M.T.
1	00:00 Hr. – 01:00 Hr.	1.5 Div.	31.389
2	01:00 Hr. – 02:00 Hr.	3.0 Div.	62.778
3	02:00 Hr. – 03:00 Hr.	4.5 Div.	94.167
4	03:00 Hr. – 04:00 Hr.	6.0 Div.	125.556
5	04:00 Hr. – 05:00 Hr.	7.5 Div.	156.945
6	05:00 Hr. – 06:00 Hr.	9.0 Div.	188.334
7	06:00 Hr. – 07:00 Hr.	10.5 Div.	219.723
8	07:00 Hr. – 08:00 Hr.	12.0 Div.	251.112
9	08:00 Hr. – 09:00 Hr.	13.5 Div.	282.501
10	09:00 Hr. – 10:00 Hr.	15.0 Div.	313.890
11	10:00 Hr. – 11:00 Hr.	16.5 Div.	345.279
12	11:00 Hr. – 12:00 Hr.	18.0 Div.	376.668
13	12:00 Hr. – 13:00 Hr.	19.5 Div.	408.057
14	13:00 Hr. – 14:00 Hr.	21.0 Div.	439.446
15	14:00 Hr. – 15:00 Hr.	22.5 Div.	470.835
16		24.0 Div.	502.224

(3)